GMP 1 - January 30, 2024	GMP 5 - October 29, 2024
Purchase Set: BHS TSA Pre-Design 9/27/23	Skylights, Conveying, Misc. Metals and Fuel Loop & Fuel Equipment D/B
Baggage Handling Systems Design & Build	Purchase Set: Terminal CD Set 9/13
Purchase Set: Terminal DD QA/QC Set 11/13	Skylights, Conveying, & Fuel
Structural Steel PRECON ONLY	Skylights BUILD ONLY
Curtain Wall Systems PRECON ONLY	Elevators and Escalators BUILD ONLY
Elevators and Escalators PRECON ONLY	Fuel Pump Pad Desing-Build, Fuel Loop, & Re-bid Fuel Transfer Lines
Skylight PRECON ONLY	Stairs
Work Package #1	Site Logistics
Purchase Set: UCP CDs 10/27	Above Grade Concrete
Enabling Utilities	GMP 6 - December 10, 2024
Utility Corridor Package	Exterior Enclosure Framing, Air barrier, PBBs, Apron, & E/FP/LV
Site Demo for Utility Corridor	Purchase Set: Terminal CD Set 9/13
Site Demo for Areas related to Mobilization	Exterior Enclosure Framing, Air barrier, PBBs, Apron, & MEP/FP/LV
MOT for Utility Corridor Package	FP/LV Terminal BUILD ONLY
E&SC Permitting for land disturbance	Fire Proofing
Work Package #1A	Exterior Enclosure Framing
Purchase Set: Terminal DD QA/QC Set 11/13	Apron Improvements and Paving
Early Civil Enabling	Air Barrier
16" Water line By-pass at Parking Garage	Masonry
Storm Water Re-route (Coord. With BIL GRANT)	CONRAC Renovations
Site Prep/Land Disturbance for Field Office Mobilization	Roofing
Temporary Utilities for Field Office (Power, Sewer, Comm, Water)	PSB Glass & Glazing, LV, & Fire Suppression
Detour road for International Gateway E-B - Fragnet	GMP 7 - February 25, 2025
Jet Fuel Transfer Lines (parallel to Taxiway C only) - Fragnet	Terminal Mechanical & Electrical
Demolition for McDonald's and Avis Buildings - Fragnet	Purchase Set: Terminal Addendum A3 Set 11/26
Critical - Electrical Equipment (90% for Purchasing)	Mechanical/Electrical
GMP 2 April 30, 2024	Terminal Mechanical & Plumbing BUILD ONLY
Work Package #2	Terminal Electrical BUILD ONLY
Purchase Set: DD Set 12/15/2023; Progress Set 3/1/2024	Fall Arrest System
MEP/FP/LV PRECON ONLY	High Mast Lighting Delegated Design
GMP 3 - June 25, 2024	GMP 8 - April 29, 2025
Work Package #3 - Roadways	Terminal Interiors
Budget Set: Issuance from Design Team by 4/3	Budget Set: Terminal CD Set 9/13
Purchase Set: Terminal Civil IFP 6/14	Purchase Set: TBD (Assume 01/01/2025)
Roadway & Elevated Departures	Balance of Terminal Purchasing
Roadways on Grade & Elevated Roadways	Hold Room Seating
CONRAC - Bus Shelter Relocation/Temp Facility CONRAC - Circulation Road Adjustments	Signage, Wayfinding Doors Frames & Hardware
Metal Panels PRECON ONLY	Landscaping
Landside Site Civil	Tenant Fit Out
GMP 4 - August 27, 2024	Interior Drywall, Framing, & Glazing Systems
Work Package #4 - Structure	Misc. Metals
Budget Set 6/14 (Foundations, Site Civil)	Passenger Boarding Bridges ** Pending funding decisions
Budget Set 7/12 (Steel, Precast, Glass, MP)	Terminal Facility Solutions Operational Readiness
Purchase Set: Terminal CD QA/QC Set 8/12 &/or CD 9/13	GTC Canopy
Foundations, Structures, & Enclosure	GMP 9A-C - TARGET August 26, 2025
	GMP 8A - PSB Portion
Deep Foundations & Building Concrete (SOG and Below) Structural Steel BUILD ONLY	
	Budget Set: Terminal CD Set 9/13
Airside Site Civil Precast	Purchase Set: TBD (Assume 04/01/2025) Foundations
Metal Panels BUILD ONLY	Enclosure (Excluding Glass & Glazing)
Exterior Glazing BUILD ONLY	Interiors
	Mechanical & Electrical BUILD ONLY
	GMP 8B - Concessions Warehouse Complete
	Purchase Set: Concessions Warehouse CD Set 9/13
	Entire Concessions Warehouse Scope
	GMP 8C - Existing Terminal Demolition Complete
	Budget Set: Terminal CD Set 9/13

Purchase Set: TBD