

<b>GMP 1 - January 30, 2024</b>
<b>Purchase Set: BHS TSA Pre-Design 9/27/23</b>
Baggage Handling Systems Design & Build
<b>Purchase Set: Terminal DD QA/QC Set 11/13</b>
Structural Steel PRECON ONLY
Curtain Wall Systems PRECON ONLY
Elevators and Escalators PRECON ONLY
Skylight PRECON ONLY
<b>Work Package #1</b>
<b>Purchase Set: UCP CDs 10/27</b>
<i>Enabling Utilities</i>
Utility Corridor Package
Site Demo for Utility Corridor
Site Demo for Areas related to Mobilization
MOT for Utility Corridor Package
E&SC Permitting for land disturbance
<b>Work Package #1A</b>
<b>Purchase Set: Terminal DD QA/QC Set 11/13</b>
<i>Early Civil Enabling</i>
16" Water line By-pass at Parking Garage
Storm Water Re-route (Coord. With BIL GRANT)
Site Prep/Land Disturbance for Field Office Mobilization
Temporary Utilities for Field Office (Power, Sewer, Comm, Water)
<i>Detour road for International Gateway E-B - Fragnet</i>
<i>Jet Fuel Transfer Lines (parallel to Taxiway C only) - Fragnet</i>
<i>Demolition for McDonald's and Avis Buildings - Fragnet</i>
Critical - Electrical Equipment (90% for Purchasing)
<b>GMP 2 April 30, 2024</b>
<b>Work Package #2</b>
<b>Purchase Set: DD Set 12/15/2023; Progress Set 3/1/2024</b>
MEP/FP/LV PRECON ONLY
<b>GMP 3 - June 25, 2024</b>
<b>Work Package #3 - Roadways</b>
<b>Budget Set: Issuance from Design Team by 4/3</b>
<b>Purchase Set: Terminal Civil IFP 6/14</b>
<i>Roadway &amp; Elevated Departures</i>
Roadways on Grade & Elevated Roadways
CONRAC - Bus Shelter Relocation/Temp Facility
CONRAC - Circulation Road Adjustments
Metal Panels PRECON ONLY
Landside Site Civil
<b>GMP 4 - August 27, 2024</b>
<b>Work Package #4 - Structure</b>
<b>Budget Set 6/14 (Foundations, Site Civil)</b>
<b>Budget Set 7/12 (Steel, Precast, Glass, MP)</b>
<b>Purchase Set: Terminal CD QA/QC Set 8/12 &amp;/or CD 9/13</b>
<i>Foundations, Structures, &amp; Enclosure</i>
Deep Foundations & Building Concrete (SOG and Below)
Structural Steel BUILD ONLY
Airside Site Civil
Precast
Metal Panels BUILD ONLY
Exterior Glazing BUILD ONLY

<b>GMP 5 - October 29, 2024</b>
<b>Skylights, Conveying, Misc. Metals and Fuel Loop &amp; Fuel Equipment D/B</b>
<b>Purchase Set: Terminal CD Set 9/13</b>
<i>Skylights, Conveying, &amp; Fuel</i>
Skylights BUILD ONLY
Elevators and Escalators BUILD ONLY
Fuel Pump Pad Desing-Build, Fuel Loop, & Re-bid Fuel Transfer Lines
Misc. Metals
Stairs
Site Logistics
Above Grade Concrete
<b>GMP 6 - December 10, 2024</b>
<b>Exterior Enclosure Framing, Air barrier, PBBs, Apron, &amp; MEP/FP/LV</b>
<b>Purchase Set: Terminal CD Set 9/13</b>
<i>Exterior Enclosure Framing, Air barrier, PBBs, Apron, &amp; MEP/FP/LV</i>
MEP/FP/LV Terminal BUILD ONLY
Fire Proofing
Exterior Enclosure Framing
Apron Improvements and Paving
Air Barrier
Masonry
Passenger Boarding Bridges ** Pending funding decisions
CONRAC Renovations
GTC Canopy
Roofing
PSB Glass & Glazing, LV, & Fire Suppression
<b>GMP 7 - TARGET February, 2025</b>
<b>Terminal Interiors</b>
<b>Purchase Set: Terminal CD Set 9/13</b>
<i>Interiors</i>
Balance of Terminal Purchasing
Hold Room Seating
Signage, Wayfinding
Doors Frames & Hardware
Louvers
Landscaping
Tenant Fit Out
Interior Drywall, Framing, & Glazing Systems
<b>GMP 8A-C - TARGET May, 2025</b>
<b>GMP 8A - PSB Portion</b>
<b>Purchase Set: PSB CD Set 6/14 or Addenda</b>
<i>Public Safety Building</i>
Foundations
Structure (May be purchased in GMP 4)
Enclosure (Excluding Glass & Glazing)
Interiors
Mechanical & Electrical BUILD ONLY
<b>GMP 8B - Concessions Warehouse Complete</b>
<b>Purchase Set: Concessions Warehouse CD Set 9/13</b>
<i>Concessions Warehouse</i>
Entire Concessions Warehouse Scope
<b>GMP 8C - Existing Terminal Demolition Complete</b>
<b>Budget Set: Terminal CD Set 9/13</b>
<b>Purchase Set: TBD</b>

\*Dates Shown are CRAA Board Meeting approval dates and solicitation timeline will be about 2 months prior to shown date\*